

## Webster Street SMART Corridors Management Project Alameda CTC PN 440.0 / 440.1



### Project Sponsor:

Alameda County Transportation Commission

### Alameda CTC Project Contact:

Cyrus Minoofar  
Alameda CTC Project Manager  
(510) 350-2314

### Project Description:

The project is located along the Webster Street corridor between the intersections of Central Avenue in Alameda and Harrison Street / 7th Street intersection in Oakland. The project also includes Constitution Way, Lincoln Avenue and the Webster and Posey Tubes (State Route 260). The project will implement an Intelligent Transportation System (ITS) or SMART Corridor to improve safety and operations of transit and vehicular modes. The goal is to enhance mobility and safety of this vital corridor connecting the City of Alameda to Interstate 880 and the City of Oakland through implementation of a transportation management operations project. The project includes implementation of an

Emergency Vehicle Preemption (EVP) system to improve emergency response time for police and fire departments, implementation of a Transit Signal Priority (TSP) system to promote transit use and implementation of an Advanced Traveler Information System (ATIS) to inform public of the street, freeway and tunnel conditions in real-time.

### Project Status:

The design phase began in July 2009. A call for construction bids is pending funding authorization to proceed from Caltrans.

### Recent Activities:

- Harris & Associates, Inc. was selected to provide construction management services.
- Staff is working with Caltrans on environmental clearance, Categorical Exclusion (CATEX) and Authorization to Proceed (E-76), for construction.

### Upcoming Activities:

- A call for bids is anticipated in February or March 2011.

## Project Issues:

Issue	Action Plan
The project needs authorization to proceed (E-76) from Caltrans before the project can be advertised for construction.	Working with Caltrans to clear environmental and ROW issues, which are delaying the E-76.


## Project Cost/Funding

Cost Estimate by Phase*	
PS&E/Design	\$ 292,700
Const. Support/Management	\$ 110,000
Construction-ACTC	\$ 1,072,900
ACTC Staff	\$ 152,400
<b>TOTAL Expenditures:</b>	<b>\$ 1,628,000</b>

Funding*	
MTC: CMAQ	\$ 278,000
Caltrans: Fed Others	\$ 340,000
TFCA (40%)	\$ 100,000
Others: TFCA (40%)	\$ 820,000
Others : Local Others	\$ 90,000
<b>TOTAL Revenues:</b>	<b>\$ 1,628,000</b>

\* Based on the first quarter update of the FY 10/11 Alameda County Transportation Commission CIP

## Project Schedule by Phase

Project Phase	Schedule	2006	2007	2008	2009	2010	2011	2012	2013	2014
Design	07/09 - 08/10									
Construction	04/11 - 12/13						