



INTERNATIONAL/TELEGRAPH (20 MILE) RAPID BUS CORRIDOR



PROJECT DESCRIPTION

Major bus transit improvements to the 20-mile long corridor. The Rapid Bus Transit improvements include: advancements in signalization including all the SMART components, high-capacity articulated buses, stations and shelters, lighting and other bus related enhancements in this corridor.

STATUS REPORT

Construction on the system improvements began late 2005 and is 40% complete on Telegraph/Broadway segment and 20% complete on E.14th/International segment. AC Transit is in the process of preparing EIR/EIS for comprehensive improvements. Environmental clearance is expected in Spring 07.

PROJECT COST

\$ 167 M (in 2004 \$)

FUNDING

CWTP:

- ♦ County Share/State/Federal - \$30.1 M
 - ♦ Measure B - \$23.2 M
 - ♦ RM2 - \$65 M
 - ♦ Other - \$48.7 M (Section 5309 Capital Program Funds administered by FTA)
- Funding in CWTP is more than Rapid Bus but less than full BRT.

Shortfall: Rapid Bus - Identified funding adequate

Full BRT - Shortfalls to be determined by environmental document

EARMARK CONSIDERATIONS

Appropriations:

- ♦ Project can be implemented in near terms
- ♦ Funding level would likely be less than if included in reauthorization
- ♦ Project can be segmented

Reauthorization (TEA 4; FY 2009-10)

- ♦ Likely to have a higher funding level to reduce shortfall for BRT
- ♦ Reauthorization is 3+ years away